CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.14/CSR-02/261d/CEMENT/2016-17 Date: 02.02.2017

TEST REPORT ON CEMENT

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Sample ID	:	Cement – Sample 2
Sample Received on	:	03.02.2017
Period of Testing	:	01.02.2017 to 02.02.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	155 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.14/CSR-02/261d/CEMENT/2016-17 Date: 02.02.2017

TEST REPORT ON CEMENT

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Sample ID	:	Cement – Sample 2
Sample Received on	:	03.02.2017
Period of Testing	:	01.02.2017 to 02.02.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	155 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.14/CSR-02/261d/SAND-Gradation/2016-17 02.02.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Sample ID	:	Fine Aggregates – Sample 2
Technical Reference	:	IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	:	01.02.2017
Date of Testing	:	02.02.2017

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	95.00	90-100	90-100	90-100	95-100
2.36	75.00	60-95	75-100	85-100	95-100
1.18	55.00	30-70	55-90	75-100	90-100
600 Micron	28.50	15-34	35-59	60-79	80-100
300 Micron	16.50	5-20	8-30	12-40	15-50
150 Micron	6.30	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.14/CSR-02/261d/AGG/GR/2016-17

02.02.2017

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Sample ID	:	Coarse Aggregates (40mm) - Sample 2
Technical Reference	:	IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	:	01.02.2017
Date of Testing	:	02.02.2017

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.28	95-100	85-100
20	34.82	30-70	0-20
10	14.42	10-35	0-5
4.75	3.90	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No:-CTCE/BBMP/KRIDL/W.No.14/Steel/2016-17 06.02.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Samples ID	:	8mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	06.02.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	511	513	13.1	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No:-CTCE/BBMP/KRIDL/W.No.14/Steel/2016-17 06.02.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Samples ID	:	10 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	06.02.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	512	514	13.3	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No:-CTCE/BBMP/KRIDL/W.No.14/Steel/2016-17 06.02.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements to CC roads and drains 11th Cross near Govt. Higher primary school Bhuvaneshwari Nagara Bagalagunte in Ward No.14, BBMP, Bangalore.
* Reference	:	EE/DD/W.O/116/2016-17 Dated: 28.01.2017
* Samples ID	:	10 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	06.02.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	512	514	13.3	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.